EXTENSION OF TIME PROPOSAL

1	Name of Work	Constructions of Culverts at Chikkasandra, Medarahalli and Kommagondanahalli in different locations, W.No 12, Shettyhalli sub/div
2	Amount of Work portion	Rs. 14,20,202/-
3	Estimate Cost	Rs 15,00,000/-
4	Name of Contractor	K.M. Ravi
5	Agreement No	—
6	No. and date under which work order is issued	EE/DD/WO/406/14-15. 31-03-15
7	Time limit originally fixed for completion	90 dys
8	Date of application by the contractor for granting extension of time	—
9	Date of receipt of application in the sub divisin office	AEE Shettyhalli sub division
10	Extension granted if any	—
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract.	75 %.
12	Work carried out during 1st extension	15 %.
13	Work carried out during 2nd extension	60 %-
14	Time now applied for	
15	Date of recommending time limt applied for	—
16	Wheather the original applicationof the contractor is enclosed	—
17	Balance or work remaining to be done	—
18	Probable time required for completion of remaining worl	[illegible]
19	Cost of work charged establishment charged on the work after the expairy of original period	—
20	Wheather notice as per clause of contract has been issued	—
21	Remarks of the AEE and the dialy rate of penatly proposed.	without Penalty Recommended.
22	Remarks of the EE with the daily rate of penalty proposed	

AE Ravi N.K.

Asst.Executive Engineer

Executive Engineer
Dasarahalli Division
B.B.M.P

Chief Engineer
Dasarahalli Zone
B.B.M.P